Construction Request for Information (Article 72)

RFI # C

Project: James Madison Elementary School Modernization Project AZA 101103

From (Company): RC Construction

Contact Name: Jon Wollam

Phone #: 909-772-2654 Email or Fax #: jon.wollam@rcconstruction.com

Trade: Landscape/Irrigation

Date Submitted: 3/15/2012 Response Urgency:

Reference: (Please indicate the exact location in the plans or specs)

Sheet #: Spec. #:

Dwg/Det. #: Page #:

Note #:

Reviewed by Inspector prior to submittal:

Question: *Flow Meter Card*

A flow Meter card is called out to be a part of each controller. The plans do not show a flow meter or a master control valve. Will a flow meter and master valve be required for this project?

Proposed Solution:

Cost Impact - **Potential Schedule Impact -**

Response: **By:** Bob Gomon - SQLA **Date Returned:** 3/20/2012

Yes, we need a flow meter and a master valve installed at the water source P.O.C. for the irrigation. I will update the irrigation plan accordingly.

Questions must be emailed to kcolby@adolphziemba.com or faxed to (818) 841-7782.