Construction Request for Information (Article 72)

RFI #
M

Project: James Madison Elementary School Modernization Project AZA 101103

From (Company): RC Construction
Contact Name: Jon Wollam
Phone #: 909-772-2654 Email or Fax #: jon.wollam@rcconstruction.com
Trade: Plumbing
Date Submitted: 3/19/2012 Response Urgency:
Reference: (Please indicate the exact location in the plans or specs)
Sheet #: P0.0.2 Spec. #:
Dwg/Det. #: Page #:
Note #:
Reviewed by Inspector prior to submittal:

Question: *Heat tape @ roof drains*

The roof drain and overflow drain specification calls for heat tape on the 1st 10' of pipe in the conditioned space.
Why is this needed in Orange County? Please clarify.

Proposed Solution:

Cost Impact - **Potential Schedule Impact -**

Response: **By:** J. Alvaro Benitez - DHA **Date Returned:** 3/19/2012

Heat trace on the storm drain and overflow drain piping not required.

Questions must be emailed to kcolby@adolphziemba.com or faxed to (818) 841-7782.