Construction Request for Information (Article 72)

RFI # F

Project: James Madison Elementary School Modernization Project AZA 101103

From (Company): RC Construction

Contact Name: Jon Wollam

Phone #: 909-772-2654 Email or Fax #: jon.wollam@rcconstruction.com

Trade: Landscape/Irrigation

Date Submitted: 3/15/2012 Response Urgency:

Reference: (Please indicate the exact location in the plans or specs)

Sheet #: LP-3 Spec. #: 02920-10

Dwg/Det. #: Page #:

Note #: 11, 13, 16

Reviewed by Inspector prior to submittal:

Question: *Planting Specifications*

1. Sheet LP-3 landscape planting note 11 calls for redwood bark in all shrub and groundcover areas. Note 16 and the specifications calls for wood bark mulch from 80% recycled bark mulch. Two very different products with very different prices. Please clarify what product should be used. The supplier in the specifications is no longer in business, does the Architect have another supplier?
2. Sheet LP-3 landscape planting notes 13 calls for all landscape areas to be maintained for 30 days. Specification section 02920-10 3.14.A calls for a 90 day maintenance period. Please confirm the length of the maintenance period.

Proposed Solution:

Cost Impact - **Potential Schedule Impact -**

Response: **By:** Bob Gomon - SQLA **Date Returned:** 3/20/2012

1. Please use 80% recycled bark mulch. Please see supplier contact information below.

Whittier Fertilizer

9441 Kruse Rd. Pico Rivera, CA 90660

Ph. 562-699-3461

www.whittierfertilizer.com

2. 90 days maintenance period.

Questions must be emailed to kcolby@adolphziemba.com or faxed to (818) 841-7782.