Construction Request for Information (Article 72)

RFI #
I

Project: James Madison Elementary School Modernization Project AZA 101103

From (Company): RC Construction
Contact Name: Jon Wollam
Phone #: 909-772-2654 Email or Fax #: jon.wollam@rcconstruction.com
Trade: Glass/Glazing
Date Submitted: 3/15/2012 Response Urgency:
Reference: (Please indicate the exact location in the plans or specs)
Sheet #: Spec. #: 08410
Dwg/Det. #: Page #:
Note #:
Reviewed by Inspector prior to submittal:

Question: *Storefront Windows*

The specifications are calling out US Aluminum CRL BG525 and BG600 System (Non-Thermally Broken). Also the specifications are calling out the system to be "Thermally Broken". Please adivse. The BG system, by US Aluminum CRL does not make a picket filler (See detail 4 on attachments). There needs to be a filler for a projected window, otherwise there is no way to anchor the projected window on the sides. Please advise.
Specify if a Thermally Broken System is required or if the BG Non-Thermal System is required.

Proposed Solution:

Please consider Arcadia, Inc. as a substitution for the US Aluminum CRL products.
Arcadia does have a pocket filler for these systems.

Cost Impact - **Potential Schedule Impact -**

Response: **By:** Kevin Colby - AZA **Date Returned:** 3/16/2012

Non-Thermally Broken Frame is acceptable.
Replace BG600 to Series 3250 frame size is 2 1/2" x 6" with the ability to hold 1" wide glazing system for windows AB, BB, CA, AD, & AE. System comes with vertical pocket.

Questions must be emailed to kcolby@adolphziemba.com or faxed to (818) 841-7782.