Construction Request for Information (Article 72)

RFI # A

Project: James Madison Elementary School Modernization Project AZA 101103

From (Company): RC Construction

Contact Name: Jon Wollam

Phone #: 909-772-2654 Email or Fax #: jon.wollam@rcconstruction.com

Trade: Acoustical Ceilings/Tack Surface

Date Submitted: 3/15/2012 Response Urgency:

Reference: (Please indicate the exact location in the plans or specs)

Sheet #: A7.1 Spec. #: 10120

Dwg/Det. #: Page #:

Note #:

Reviewed by Inspector prior to submittal:

Question: *Relocable ACT and Vinyl Tackboard*

1. Page A7.1 Finish Schedule, the relocatable classrooms G&I calls for new ceiling tile only. Do we have to bring existing T-bar up to code? If so, can we use Armstrong's Berc-II clips.

2. Also calls for W6 existing vinyl tackboard to remain and patch all holes and prep for paint. What is acceptable for patching?

3. Section 10120 - Vinyl covered tackable panels acceptable manufacturer Lamvin, 2.02 Materials they can not and will not supply vinyl wrapped aluminum F & J profile and H beads. They only supply plastic wrapped vinyl on F, J and H profiles. Is this acceptable.

Proposed Solution:

Cost Impact - **Potential Schedule Impact -**

Response: **By:** Kevin Colby - AZA **Date Returned:** 3/20/2012

1. Per note #8 on sheet A2.3 (Referenced from keynote #1) existing T-bar ceiling must meet latest code requirment, refer to 1A/A10.4, Armstrong's Berc 2 clips are acceptable.

2. Patch holes in (e) vinyl tackboard by infilling the hole(s) and covering it with vinyl materal that matches (e) panel design.

3. Per my conversation with Lamvin, they do have extruded aluminum J-molding, the district has a standard of using extruded aluminum for the J & F molding, the H molding used to butt horizontal joints at the ends of two panels at high walls can be plastic.

Questions must be emailed to kcolby@adolphziemba.com or faxed to (818) 841-7782.